

**PILOT SCHEME TO BUILD 4000 HOUSES WITHIN 48 MONTHS FOR THE NATIONAL HOUSING SCHEME OF BRUNEI DARUSSALAM**

**MONTHLY PROGRESS REPORT NO. 7**

(PERIOD ENDING: 25/09/2010)

**4.1 Manpower On Site**

ITEM	YEAR MONTH DAY	2010																														PEAK	AVERAGE
		SEPTEMBER																															
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30		
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu				
<b>SITE MANAGEMENT TEAM</b>																																	
1	UEMB CONSTRUCTION	23	25	24	24	12	24	24	24		2	3	8	8	10	15	16	19	13	20	24	25	28	27	27								
2	CONSULTANT	1	1	1	1		1	1	1	1				1	1	1	1	1		1	1	1	1	1	1								
<b>ENABLING WORKS &amp; SUPPORT FACILITIES</b>																																	
3	WORKERS & SUPERVISORY CAMPS																																
4	TEMPORARY / ACCESS ROADS	2	2	2	2									2	2							3	3	3	3	3							
5	CONCRETE BATCHING PLANT	4	4	4	4	4	4	4	4	4			3	3	3	3	3	3		4	4	4	4	4	4								
6	CASTING & FABRICATION YARD	23	22	21	20	20	23	23	20				20	22	23	23	23	26	20	26	26	26	26	26	26	26							
7	TESTING LABORATORY	4	4	4	4	2	4	4	4	4	4	2	2	4	4	4	4	4	2	4	4	4	4	4	4	4							
8	ROOF FACTORY																																
<b>ZONE A, B, C &amp; D</b>																																	
<b>TRADESMAN</b>																																	
<b>Precast Installer</b>																																	
9	Site Agent																																
10	Supervisor																																
11	Precast installer																																
12	General Worker																																
<b>Roof System Installation</b>																																	
13	Site Agent																																
14	Supervisor																																
15	Roofer																																
16	Truss Installer																																
17	General Worker																																
<b>Aluminium Window System Installation</b>																																	
18	Site Agent																																
19	Supervisor																																
20	Window frame & glazing Installer																																
21	General Worker																																
<b>ZONE A</b>																																	
<b>TRADESMAN</b>																																	
<b>Earthworks</b>																																	
22	Site Agent	4	4	4	4	4	4	6	6	6	2	4	6	6	6	6	6	6	6	6	6	4	4	6	6	4							
23	Supervisor	2	2	2	2	2	2	3	3	3	1	2	3	3	3	3	3	3	3	3	3	2	2	3	3	2							
24	Excavator	3	3	5	5	5	5	6	7	4	3	4	8	8	8	7	10	10	10	12	12	7	6	11	12	7							
25	Lorry Driver / Dump Truck Operator	3	3	6	6	6	6	6	7	5	3	5	5	8	8	9	12	12	8	15	15	6	6	16	17	7							
26	Bull dozer Operator	3	3	3	3	3	3	3	3	2	1	2	5	5	5	6	4	5	5	3	4	3	3	6	6	4							