

**TEST AND EXAMINATION REPORT FOR ELECTRIC SERVICE LIFTS**

1. Description of Installation

Location \_\_\_\_\_  
 Manufacturer \_\_\_\_\_ Plant No. \_\_\_\_\_  
 Lift Identification No. \_\_\_\_\_ Length of Travel \_\_\_\_\_ m  
 Levels Served \_\_\_\_\_  
 Rated Load \_\_\_\_\_ kg Rated Speed \_\_\_\_\_ m/s  
 Power Supply at Time of test \_\_\_\_\_ Volt \_\_\_\_\_ Phase \_\_\_\_\_ Hz  
 Machine Room Location: above lift well\*/below lift well\*/at side\*  
 Car Floor Area \_\_\_\_\_ m<sup>2</sup> Car internal height \_\_\_\_\_ m

2. Examinations and Tests

2.1 Suspension

- (a) Suspension Ropes  
 (i) Number \_\_\_\_\_ (ii) Nominal Diameter \_\_\_\_\_ mm  
 (b) Type of Anchorages: Car \_\_\_\_\_ Counterweight \_\_\_\_\_  
 Have the anchorages been examined and found in good working condition? Yes  No

2.2 Car Safety Gear Tests

N.A.\*/Fitted\*

Note: The following test should be conducted with the car descending.

- (a) Progressive Type  
 Does the safety gear operate correctly if engaged at inspection\*/rated\* speed with 100%\*/125%\* of the rated load uniformly distributed in the lift car?  
 N.A.  Yes  No

State the speed: \_\_\_\_\_ m/s

- (b) Instantaneous Type  
 Does the safety gear operate correctly if engaged at rated speed with rated load uniformly distributed in the lift car?  
 N.A.  Yes  No
- (c) The stopping distance is \_\_\_\_\_ mm

2.3 Counterweight Safety Gear Tests

N.A.\*/Fitted\*

Note: The following test should be conducted with the counterweight descending.

- (a) Progressive Type  
 Does the safety gear operate correctly if engaged at inspection\*/rated\* speed with the lift car empty? Yes  No
- (b) Instantaneous Type  
 Does the safety gear operate correctly if engaged at rated speed with lift car empty? Yes  No
- (Delete either (a) or (b) or both)

2.4 Overspeed Governor\*/Safety Rope\*/Suspension Failure Device\* Test

- (a) Car N.A.\*/Fitted\*  
 (i) Governor  
 Type \_\_\_\_\_ Serial No. \_\_\_\_\_

Device	Tripping Speed (m/s)	
	Marked	Measured
Electrical		
Mechanical		

State how the governor was tested on the installation:

Simulation\*/Free Fall\*/Actual Overspeed\*/Others\* \_\_\_\_\_  
 OR

- (ii) Safety Rope\*/Suspension Failure Device\*  
 Does the triggering mechanism operate correctly? Yes  No   
 N.A.\*/Fitted\*
- (b) Counterweight  
 (i) Governor  
 Type \_\_\_\_\_ Serial No. \_\_\_\_\_

Device	Tripping Speed (m/s)	
	Marked	Measured
Electrical		
Mechanical		

State how the governor was tested on the installation:

Simulation\*/Free Fall\*/Actual Overspeed\*/Others\* \_\_\_\_\_  
 (ii) Safety Rope\*/Suspension Failure Device\*  
 Does the triggering mechanism operate correctly? Yes  No

2.5 Brake

Is the brake capable of stopping the machine when the lift is travelling at its rated speed with the rated load plus 25%? Yes  No

2.6 Buffer Tests

- (a) Car Buffer  
 When the lift was brought into contact with the buffer with rated load at rated speed, was the operation satisfactory? Yes  No
- (b) Counterweight Buffer  
 When the counterweight was brought into contact with the buffer with the car empty at rated speed, was the operation satisfactory? Yes  No

2.7 Insulation Resistance to Earth and Earthing

- (a) Lift Motor \_\_\_\_\_ MO (b) Safety Circuit \_\_\_\_\_ MO

\* Delete whichever not applicable

**TEST AND EXAMINATION REPORT FOR ELECTRIC SERVICE LIFTS**

(c) Is the maximum continuity resistance to earth less than 0.5Ω? Yes  No

**2.8 Safety Contacts/Circuits**

- (a) Have the contacts at each landing door been proved so that when broken there is no movement of the car? Yes  No
- (b) Have the car door contacts been proved so that when broken there is no movement of the car? Yes  No
- (c) Do the terminal stopping switches operate satisfactory? Yes  No
- (d) Do the stopping device in machine room and in pit operate correctly? Yes  No
- (e) Does the earthing of the most remote contact (lock or push button) operate a fuse or trip a breaker? Yes  No

**2.9 Current and Speed Tests (at mid-point of travel)**

	Lift Motor Speed (rpm)	Lift Speed (m/s)	Motor Input	
			(V)	(A)
No Load Down				
Full Load Up				

**2.10 Traction Checks**

- Does the car stop under emergency conditions
- (a) with the car empty when travelling upwards in the upper part of the lift well at rated speed? Yes  No
  - (b) with rated load plus 25% when travelling downwards in the lower part of the lift well at rated speed? Yes  No

**3. General**

- (a) Are the maximum load and warning notice displayed at each landing in compliance with 10.1 and 10.3.1 of the Design Code, Part 3? Yes  No
- (b) Are the emergency instructions displayed in the machine room? Yes  No
- (c) Is the machine room lighting adequate for maintenance purpose? Yes  No
- (d) Are the provisions for ventilating the machine room adequate? Yes  No
- (e) Is each machine room door or trap door complied with the COP on Building Works for Lifts and Escalators? Yes  No

(f) Is the clear space in front of the controller not less than 900mm in depth? If no, state details in Item 4. Yes  No

(g) Is the access to machine room and to all equipment safe and convenient? Yes  No

**4. Others**

**5. Declaration**

I certify that on \_\_\_\_\_ the equipment was thoroughly examined and found to be free from obvious defects, and to comply with Part 3 of the Design Code, COP for Lift works and Escalator Works and COP on Building Works for Lifts and Escalators with the exception of the following items and that the foregoing is an accurate record of the test and examination carried out.

Exceptions:

\_\_\_\_\_  
Name & Registration No. of Registered Lift Engineer

\_\_\_\_\_  
Signature of Registered Lift Engineer

\_\_\_\_\_  
Name of Registered Lift Contractor

\_\_\_\_\_  
Date

Remarks: COP means Code of Practice

\* Delete whichever not applicable